

CONSTRUCTION REPORT

DATE: May 8, 2012

PROJECT: Independence Park Main Library
REPORTED BY: Stephen P. Jackson, The Library Design Collaborative

OBSERVATIONS:

- 1) The subsurface drainage system is complete from the existing 72" pipe to catch basin A-15.
- 2) Conduits for the building telephone, cable, and internet services have been installed from Independence Boulevard and the backfilling is complete.
- 3) The concrete foundation (pile caps, grade beams and pedestals) are continuing to be installed.
- 4) Structural steel erection has proceeded eastward to column line A08.
- 5) The monthly Owner's Meeting was held April 26th.

UPCOMING WORK:

- 1) Continue the installation of the concrete foundation. The concrete foundation work is anticipated to be complete mid-May.
- 2) Continue erecting the structural steel. Completion is anticipated to be August 2012.
- 3) Metal floor-decking from column A01-A08 should start the week of May 14th.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site.



