

FIELD REPORT

DATE: May 16, 2013
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Partly Cloudy - 75°
SITE CONDITIONS: Dry
WORKERS: +/- 115
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford

OBSERVATIONS:

- 1) The Plaza drilled shafts and “radials” have been located.
- 2) The water lines are being installed from the building to Goodwood Boulevard.
- 3) The storm drainage on the north side of the building is being installed.
- 4) The drilled shafts have been adjusted for the Service Yard fence wall.
- 5) The exterior sheathing continues to be installed at the Meeting Room.
- 6) The following work is being installed:
 - a. Masonry
 - b. Zinc wall panels
 - c. Curtainwall
 - d. Exterior gypsum board sheathing
 - e. Metal studs
 - f. Air barrier
 - g. Sprinkler system piping
 - h. Interior gypsum board.

CONSTRUCTION SCHEDULE:

- 1) The Loading dock grade beam concrete pour should occur in the upcoming weeks.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



