

FIELD REPORT

DATE: June 6, 2012
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Partly Cloudy - 85°
SITE CONDITIONS: Dry
WORKERS: +/- 18
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford, Lisa Hargrave, and Josh Peak

OBSERVATIONS:

- 1) The first floor concrete slab pour from column line A01 to A06 was poured last night at 2:00am.
- 2) Walking and riding concrete trowels were on site.
- 3) Structural steel erection has proceeded eastward to column line A14.
- 4) The condenser lines from the mechanical room to the cooling towers are being installed.
- 5) The concrete foundation (pile caps, grade beams and pedestals) are continuing to be installed.

CONSTRUCTION SCHEDULE:

- 1) The second floor concrete slab pour from column line A01 to A06 is scheduled for June 13th at 2:00am.
- 2) Stair 4 is tentatively scheduled to be installed the end of this week.
- 3) Continue the installation of the concrete foundation.
- 4) Continue erecting the structural steel.
- 5) Continue installing the metal floor-decking.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



