

## FIELD REPORT

**DATE:** June 6, 2013  
**PROJECT:** Independence Park Main Library  
**WEATHER CONDITIONS:** Partly Cloudy - 85°  
**SITE CONDITIONS:** Muddy  
**WORKERS:** +/- 165  
**REPORTED BY:** Benjamin R. Bradford, The Library Design Collaborative

**IN ATTENDANCE:** Benjamin R. Bradford

### OBSERVATIONS:

- 1) The Service Yard fence grade beam is being formed.
- 2) The air barrier is being installed at the Meeting Room.
- 3) The Lobby curtainwall frame installation appears to be complete.
- 4) The column covers are being installed in Teens and Children.
- 5) The stretch fabric ceiling frames have been installed in Teens.
- 6) Taping and floating continues on the second floor.
- 7) Two of the five concrete planters on the south green roof have been poured.
- 8) The following work is being installed:
  - a. Zinc wall panels
  - b. Curtainwall
  - c. Exterior gypsum board sheathing
  - d. Metal studs
  - e. Air barrier
  - f. Sprinkler system piping
  - g. Interior gypsum board.

### CONSTRUCTION SCHEDULE:

- 1) The Loading dock concrete pour should occur in the upcoming weeks.

### ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



