

FIELD REPORT

DATE: June 13, 2013
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Clear - 86°
SITE CONDITIONS: Dry
WORKERS: +/- 170
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford

OBSERVATIONS:

- 1) The Service Yard fence grade beams are approximately 50% complete..
- 2) The Loading Dock structural steel installation is almost complete.
- 3) The catch basins north of the library appear to have been lowered.
- 4) The exterior signage is being installed.
- 5) The Lobby curtainwall glazing installation is almost complete.
- 6) The curtainwall glazing between the meeting room and lobby is being installed.
- 7) In the Meeting Room, the main ducts appear to be complete.
- 8) The ceiling grid on the first floor is approximately 60% complete.
- 9) The barrisol ceiling frames appear to be complete.
- 10) Taping and floating continues on the second floor.
- 11) The following work is being installed:
 - a. Zinc wall panels
 - b. Curtainwall
 - c. Exterior gypsum board sheathing
 - d. Metal studs
 - e. Air barrier
 - f. Sprinkler system piping
 - g. Interior gypsum board.

CONSTRUCTION SCHEDULE:

- 1) The Loading dock concrete pour should occur in the upcoming weeks.
- 2) The permanent power should be connected in the next couple of weeks.
- 3) The A/C should be turned on by the end of the month.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



