

FIELD REPORT

DATE: June 14, 2012
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Partly Cloudy - 84°
SITE CONDITIONS: Muddy
WORKERS: +/- 16
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford and Mike Thompson

OBSERVATIONS:

- 1) Structural steel erection has proceeded eastward to column line A14.
- 2) The condenser lines from the mechanical room to the cooling towers are being installed.
- 3) The concrete foundation (pile caps, grade beams and pedestals) are continuing to be installed.

CONSTRUCTION SCHEDULE:

- 1) The second floor concrete slab pour from column line A01 to A06 is scheduled for June 20th at 2:00am.
- 2) Continue the installation of the concrete foundation.
- 3) Continue erecting the structural steel.
- 4) Continue installing the metal floor-decking.

ATTACHMENTS:

- 1) One (1) page of photographs from the site visit.

