

FIELD REPORT

DATE: June 27, 2013
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Clear - 86°
SITE CONDITIONS: Dry
WORKERS: +/- 170
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford

OBSERVATIONS:

- 1) The Service Yard fence grade beams are approximately 70% complete.
- 2) The Loading Dock structural steel installation is almost complete.
- 3) The brickwork as the meeting room has begun.
- 4) The existing concrete drive in the Service Yard has been removed.
- 5) The ceiling in the two story space is being installed.
- 6) The southern green roof concrete planters have been poured.
- 7) The ceiling grid on the first floor is approximately 70% complete.
- 8) The ceiling grid on the second floor is approximately 60% complete.
- 9) The ceramic tile in the restrooms near the meeting room appears to be complete.
- 10) In the Meeting Room, the curtainwall framing appears to be approximately 50% complete.
- 11) In the Meeting Room, the ceiling framing at the lower ceiling appears to be complete.
- 12) Taping and floating continues on the second floor.
- 13) The following work is being installed:
 - a. Zinc wall panels
 - b. Curtainwall
 - c. Exterior gypsum board sheathing
 - d. Masonry
 - e. Metal studs
 - f. Interior gypsum board.

CONSTRUCTION SCHEDULE:

- 1) The permanent power should be connected by July 2, 2013
- 2) The A/C should be turned on in the next couple weeks.

ATTACHMENTS:

- 1) Three (3) pages of photographs from the site visit.

This report is not an exact record of discussions held, but a general understanding of topics discussed from the notes taken by the author. If there is an error, omission, or correction required, please contact the Architect in writing within three days of receipt of this report.





