



FIELD REPORT

DATE: July 18, 2013
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Partly Cloudy - 85°
SITE CONDITIONS: Slightly Muddy
WORKERS: -
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford

OBSERVATIONS:

- 1) The flood test has started on the south green roof.
- 2) The cistern has been installed on the third floor roof.
- 3) The acoustical plaster panels are being installed.
- 4) An air conditioner has been installed to condition the two story space for the installation of the acoustical plaster.
- 5) The steel for the art wall has been installed.
- 6) The ceramic tile in the family restrooms has been installed.
- 7) The masonry installation at the Meeting Room continues.
- 8) The following work is being installed:
 - a. Zinc wall panels
 - b. Curtainwall
 - c. Exterior gypsum board sheathing
 - d. Masonry
 - e. Metal studs
 - f. Interior gypsum board.

CONSTRUCTION SCHEDULE:

- 1) The permanent power should be connected soon.
- 2) The A/C should be turned on in couple weeks after the permanent power is connected.
- 3) The flood tests for the north green roof should occur at the end of this week.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



