



FIELD REPORT

DATE: August 8, 2013
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Scattered Clouds - 90°
SITE CONDITIONS: Dry
WORKERS: +/- 170
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford

OBSERVATIONS:

- 1) The exterior metal panels are being installed at the butterfly roof.
- 2) The green terrace (roof) material is on site.
- 3) The CMU work at the Service Yard is about 40% complete.
- 4) The steel framing of the loading dock canopy has been painted.
- 5) The meeting room roof has been installed.
- 6) The metal louvers are installed at the staff stair.
- 7) The meeting room ceiling is being primed.
- 8) Millwork is being installed in the bathrooms, circulation, Children's Workroom, Receiving, and Outreach.
- 9) The lockers are on site and
- 10) The metal ceiling work in the two story reading room continues with panel and ceiling devices installations.
- 11) The tracks have been installed for the high density filing in Outreach.
- 12) The reveals in the acoustical plaster are being installed.
- 13) The ceramic tile work is ongoing in all restrooms and at all elevators.
- 14) The bottom track has been placed for the all glass window at the third floor monumental stair.
- 15) The third floor framing is almost complete.
- 16) Painting continues on all floors.

CONSTRUCTION SCHEDULE:

- 1) The A/C should be turned on next weeks.
- 2) The green terrace (roof) installation should begin next week.

ATTACHMENTS:

- 1) Four (4) pages of photographs from the site visit.

This report is not an exact record of discussions held, but a general understanding of topics discussed from the notes taken by the author. If there is an error, omission, or correction required, please contact the Architect in writing within three days of receipt of this report.







