



## FIELD REPORT

**DATE:** August 15, 2014  
**PROJECT:** Independence Park Main Library  
**WEATHER CONDITIONS:** Clear - 83°  
**SITE CONDITIONS:** Dry  
**WORKERS:** +/- 36 Construction  
**REPORTED BY:** Benjamin R. Bradford, The Library Design Collaborative

**IN ATTENDANCE:** Benjamin R. Bradford

### OBSERVATIONS:

- 1) The entry drive has been poured.
- 2) The CMU work for the monument sign is being installed.
- 3) The bioswales at Goodwood are being dug.
- 4) The electrical work has begun to power the eastern parking lot light poles.
- 5) The retaining walls at the bioswales and center walk are being installed.
- 6) The parking lot landscaping is being installed.
- 7) Concrete that was holding water was being torn out to be repoured.
- 8) Limestone is being installed for the paver installation in the parking lot and plaza.
- 9) The bike racks have been installed and ready for pavers to be installed around them.
- 10) Only two white concrete walls remain to be poured in the plaza.

### CONSTRUCTION SCHEDULE:

- 1) Concrete paver installation shall start the middle of next week.
- 2) Light poles in the east parking should have power by the end of next week.
- 3) The east parking lot is tentatively being punched the end of next week to allow public access the following week.
- 4) Womack will be installing the subwoofers in the meeting room August 21 & 22.

### ATTACHMENTS:

- 1) Four (4) pages of photographs from the site visit.







