

FIELD REPORT

DATE: August 16, 2012
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Overcast - 85°
SITE CONDITIONS: Dry with muddy areas
WORKERS: +/- 44
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford, Vic Todd, and Mike Thompson

OBSERVATIONS:

- 1) The first floor concrete slab pour from column line A06 to A12 has been completed.
- 2) Fireproofing is being installed on the outside face of the perimeter steel.
- 3) Exterior metal studs are being installed.
- 4) The drain lines from the roof drains are being installed.
- 5) Electrical conduits are being installed under the floor deck.
- 6) Mechanical ducts are being installed under the completed concrete slabs.

CONSTRUCTION SCHEDULE:

- 1) The second floor concrete slab pour from column line A06 to A12 is scheduled for Tuesday, August 21th @ 2am.
- 2) Continue the installation of the concrete foundation.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



