



## FIELD REPORT

**DATE:** August 16, 2013  
**PROJECT:** Independence Park Main Library  
**WEATHER CONDITIONS:** Partly Clouds - 81°  
**SITE CONDITIONS:** Dry  
**WORKERS:** +/- 170  
**REPORTED BY:** Benjamin R. Bradford, The Library Design Collaborative

**IN ATTENDANCE:** Benjamin R. Bradford

### OBSERVATIONS:

- 1) The loading dock has been poured.
- 2) The CMU work at the Service Yard is about 45% complete.
- 3) Column covers continue to be installed on the first floor.
- 4) Interior storefront openings installation has begun.
- 5) The ceiling between the Lobby and Meeting Room is being installed.
- 6) Light fixtures continue to be installed.
- 7) Painting continues on all floors.
- 8) Millwork continues to be installed.

### CONSTRUCTION SCHEDULE:

- 1) The A/C should be turned on next weeks.
- 2) The green terrace (roof) installation should begin next week.

### ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



