



FIELD REPORT

DATE: September 19, 2013
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Partly Cloudy - 87°
SITE CONDITIONS: Dry
WORKERS: +/- 115
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford

OBSERVATIONS:

- 1) South CMU wall in the Service Yard is complete. Brick and white CMU being laid.
- 2) The south green roof installation continues.
- 3) White concrete grade beam at the stage outside of the Meeting Room has been poured.
- 4) Zinc work continues at the Meeting Room.
- 5) Sun screens / Louvers are being installed.
- 6) Rubber floors are installed on the first floor.
- 7) Carpet is being installed.
- 8) Doors are being hung.
- 9) Children's "stars" are being installed.
- 10) VESDA detectors are being installed.
- 11) Genealogy furr down installation has begun
- 12) Storefront frames and glazing continue to be installed.
- 13) Painting and patch work continues on all three floors.
- 14) Toilet accessories are being installed.
- 15) Millwork and countertops are being installed.

CONSTRUCTION SCHEDULE:

- 1) North green roof installation should begin next week.
- 2) Plaza drilled shaft will begin next week.

ATTACHMENTS:

- 1) Three (3) pages of photographs from the site visit.





