



FIELD REPORT

DATE: September 26, 2013
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Clear - 86°
SITE CONDITIONS: Dry
WORKERS: +/- 135
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford

OBSERVATIONS:

- 1) Reflecting Pool #01 is being formed for the concrete pour.
- 2) South and west CMU walls in the Service Yard are complete. Veneer masonry continues to be installed.
- 3) North green roof installation has begun.
- 4) Lights have been installed on the north green roof.
- 5) South green roof growth media is complete and limestone is being installed.
- 6) Wood paneling has begun in the Meeting Room.
- 7) Toilet accessories are being installed.
- 8) TV mounts are being installed on the walls.
- 9) Monumental stair and sprinkler pipes are being painted.
- 10) Carpet continues to be installed.
- 11) The furr downs in Genealogy appear to be framed.

CONSTRUCTION SCHEDULE:

- 1) The green terrace (roof) plants should be installed in the next couple weeks.
- 2) The loading dock roof should be installed next week.
- 3) The drilled shafts for the Plaza seat walls should begin next week.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



