

FIELD REPORT

DATE: October 4, 2012
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Partly Cloudy - 76°
SITE CONDITIONS: Muddy
WORKERS: +/- 42
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford, Lisa Hargrave, and Mike Thompson

OBSERVATIONS:

- 1) The first floor concrete slab pour from column line A14 to A19 was poured.
- 2) Preparations for the second floor concrete slab pour from column line A14 to A20 are continuing. This pour will complete the concrete slab pours on the second floor.
- 3) I indicated to the Contractor to clean the mud and debris from the deck. I also pointed out specific areas. The contractor indicated he would use water to remove the mud and debris.
- 4) The mechanical pads on the first floor have been poured.
- 5) The Contractor indicated all concrete housekeeping pads were formed by the mechanical subcontractor (Airtrol).
- 6) The following work is being installed:
 - a. Exterior metal studs
 - b. Interior metal studs
 - c. Fireproofing
 - d. Roof drain piping
 - e. Mechanical duct
 - f. Sprinkler system piping
 - g. Electrical conduits

CONSTRUCTION SCHEDULE:

- 1) The air handlers will be placed in the mechanical rooms within the next week.
- 2) The third floor concrete slab pours for the green roofs are scheduled for Thursday, October 11th @ 2am.
- 3) Continue the installation of the concrete foundation.

ATTACHMENTS:

- 1) One (1) page of photographs from the site visit.

This report is not an exact record of discussions held, but a general understanding of topics discussed from the notes taken by the author. If there is an error, omission, or correction required, please contact the Architect in writing within three days of receipt of this report.

