

## FIELD REPORT

---

**DATE:** October 11, 2012  
**PROJECT:** Independence Park Main Library  
**WEATHER CONDITIONS:** Clear - 82°  
**SITE CONDITIONS:** Dry  
**WORKERS:** +/- 42  
**REPORTED BY:** Benjamin R. Bradford, The Library Design Collaborative

**IN ATTENDANCE:** Benjamin R. Bradford and Vic Todd

### OBSERVATIONS:

- 1) The second floor concrete slab is complete.
- 2) Preparations for the third floor concrete slab pours for the green roofs are continuing.
- 3) Formwork was being installed for the grade beam pour tomorrow.
- 4) Mechanical yard equipment conduits are being installed.
- 5) The Contractor indicated the concrete third floor housekeeping pads were being formed by the mechanical subcontractor (Airtrol).
- 6) Mechanical equipment is being installed on the second floor housekeeping pads.
- 7) The following work is being installed:
  - a. Exterior gypsum board sheathing
  - b. Exterior metal studs
  - c. Interior metal studs
  - d. Fireproofing
  - e. Roof drain piping
  - f. Mechanical duct
  - g. Sprinkler system piping
  - h. Electrical conduits

### CONSTRUCTION SCHEDULE:

- 1) The air handlers will be placed in the mechanical rooms within the next week.
- 2) The third floor concrete slab pours for the green roofs are scheduled for Friday, October 12<sup>th</sup> @ 2am (tonight).
- 3) Continue the installation of the concrete foundation.

### ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.





