

FIELD REPORT

DATE: November 29, 2012
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Clear - 59°
SITE CONDITIONS: Dry
WORKERS: +/- 50
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford

OBSERVATIONS:

- 1) The butterfly roofing is being installed.
- 2) Electrical conduits are being run to the Meeting Room.
- 3) Several metal door frames have been installed.
- 4) The air barrier installation has begun on the west side of the building.
- 5) The structural framing for the green roof guardrails have been installed.
- 6) The metal decking for the meeting room and connector corridor are complete.
- 7) The following work is being installed:
 - a. Exterior gypsum board sheathing
 - b. Metal studs
 - c. Air barrier
 - d. Fireproofing
 - e. Plumbing piping
 - f. Mechanical duct
 - g. Sprinkler system piping
 - h. Electrical conduits and junction boxes

CONSTRUCTION SCHEDULE:

- 1) Zinc wall panel installation is expected to start within the month.
- 2) Brick installation is expected to start within the month.
- 3) Curtainwall installation is expected to start in the next couple of weeks.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



