
WHLC Architecture - Schwartz/Silver Architects

A Joint Venture

CONSTRUCTION REPORT

Project: River Center Branch Library

Project No.: 11-025

Report No.: 010

Site Visit Date/Time: 04-27-2017

Location: Project Site; site visit and walk

Attendees: T. Mathis, J. Frey, R. Roussel, T. Colomb, M. Caillouet.

Weather/Temp:

Work in Progress/Observations:

- The HVAC lines in B1 have now been uncovered and excavated back up by the adjacent projects contractor.
- This HVAC conflict work is continuing.
- The installed electrical conduit has been removed at this point.
- The CMU at the elevator shaft was has been completed.
- The additional steel bay is now under construction on up the building.
- The service elevator CMU shaft is now also complete.
- Topping out is still scheduled for around the third or fourth week in May.

(see attached photos)

Items/Questions:

Prepared by: WHLC Architecture, LLC.



IMG_2640



IMG_2648



IMG_2649



IMG_2650



IMG_2652



IMG_2657



IMG_2659



IMG_2662