
WHLC Architecture - Schwartz/Silver Architects

A Joint Venture

CONSTRUCTION REPORT

Project: River Center Branch Library

Project No.: 11-025

Report No.: 024

Site Visit Date/Time: 11-30-2017

Location: Project Site; site visit and walk

Attendees: R. Roussel, T. Colomb, T. Mathis, M. Caillouet

Weather/Temp: Sunny, Partly Cloudy, Hot and Humid.

Work in Progress/Observations:

- Most of the stucco has been completed. There are a few areas that need to be reworked for texture consistency.
- The curtain wall and storefront work is ongoing.
- The framing around the structural knife plates is still ongoing.
- MEP rough in work is continuing along.
- Metal wall framing is continuing along.
- Curtain wall at the north along with the glass is being installed.
- The TPO roofing is starting to be installed at the 4th floor balcony area.
- The site was wet and muddy after a small rain front was coming through the area during the site visit.
- The plaster is complete. We need to review for consistency and texture as previously done.

(see attached photos)

Items/Questions:

Prepared by: WHLC Architecture, LLC.



IMG_8503



IMG_8505



IMG_8516



IMG_8519



IMG_8523



IMG_8524



IMG_8525