
WHLC Architecture - Schwartz/Silver Architects

A Joint Venture

CONSTRUCTION REPORT

Project: River Center Branch Library

Project No.: 11-025

Report No.: 003

Site Visit Date/Time: 01-12-2017

Location: Project Site; site visit and walk

Attendees: T. Mathis, J. Frey, R. Roussel, T. Colomb, M. Caillouet.

Weather/Temp:

Work in Progress/Observations:

- The site was being cleared off in prep for grade beams and transfer caps, caps.
- The HVAC lines were being run through and underneath the existing retaining wall.
- This excavation was ongoing.
Communications box on the retaining wall had been installed.
- Communications lines/conduit was now run through the wall and into the site.
- There is a good deal of re-steel on site for grade beams and caps.
- There was some excavation happening for the transfer caps and some of the foundation work.
- Pre-insulated HVAC lines were turned up into the site, and backfilling was underway at the locations where they run through the existing retaining wall.
- Welding, testing and final work was being done during the visit.
- The ACM panel mockups are required for final exterior color selection.
- The sidewalks and curbs at the parking garage still need to be poured back.

(see attached photos)

Items/Questions:

Prepared by: WHLC Architecture, LLC.



IMG_0862



IMG_0863



IMG_0864



IMG_0867



IMG_0871



IMG_0873



IMG_0876



IMG_0878



IMG_0879



IMG_0880



IMG_0883



IMG_0884