

PROJECT:	River Center Branch Library 11-025	DATE:	4/25/2019
VISIT NAME:	Construction Report	REPORT NO:	036C
AUTHOR:	Matthew Caillouet	STATUS:	Final

---

## VISIT DETAILS

WEATHER:	<b>Weather front coming through today, currently not raining at the time of observation.</b>	START TIME:	9:00 AM
		END TIME:	10:00 AM

## GENERAL COMMENTS:

- The scaffolding and remediation prep work continued prior to the building lift.
- Project pre-installation meeting was held with representations from Bracken, PSI, EBR, WHLC, B&L, VV&L
- Many of finishes associated with the connections to be fixed have been removed.
- The 14 or so pre-lift connections have been mostly all welded up and the beam seats were completed.
- The building lift was successfully completed on April 1st.
- The remediation welding has been on going for around 2 weeks now.
- The general contractor and team have met with steel manufacturer and roofing sub contractor as work has continued.
- The welding is around 65% complete.